Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
23	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregtes @ 0.47cum,with superplaetisiser @3lts confirming to IS 9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick,vibrated for all works in ground Floor level for roof slabs ,staircase, lintels , beams, retaining walls ,return wall, walls (an thivck ness) including attached plasters ,columns, pillars,posts,struts butters,string or lacing courses ,parapets,coping,bed blocks,anchor blocks ,plain window cills,fillets including cost of all materials, labour,HOM of machinery, curing, complete as per specifications and directions of Engineer in charge.(First Floor)	cum							
	Measurement Recorded on:								
B	**R.K.Hegdenagar**								
	First Floor								
	Columns up to First Floor slab								
	C1,C2,C3		3	0.20	0.45	2.85	0.77		
	C4,C6,C7,C9,C10,C12		6	0.20	0.45	2.85	1.54		
	C11,C8,C5		3	0.20	0.60	2.85	1.03		
	Staircase-First Floor								
	Wasit slab		2	3.20	1.50	0.10	0.96		
	For step risers	0.5	21	1.50	0.30	0.15	0.71		
	Landing		1	3.20	1.50	0.15	0.72		
	Lintel-First Floor								
	Lintels-Short Beam	1	1	9.28	0.20	0.20	0.37		1.11
		1	2	2.90	0.20	0.20	0.23		0.24
		1	2	1.20	0.20	0.20	0.10		
	Long Beam	1	2	12.74	0.20	0.20	1.02		
		1	1	6.44	0.20	0.20	0.26		0.27
		1	1	3.30	0.20	0.20	0.13		
	Total Qty executed					8.59	7.83		
	Approved BOQ Qty						6.63		
	Qty to be paid now Upto 100%						6.63	6659.33	44146.06
	Qty to be paid now Upto 125%						1.20	6659.33	8004.85
	~~**Qty to be paid now Above 125%**~~						~~0.00~~	~~6659.33~~	~~0.00~~

K.S. Chowdareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

29/07
Assistant Engineer
Yelahanka Project Zone

Ok
29/7/17
Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
24	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs. with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregates @ 0.47cum,with superplastisiser @3lts confirming to IS 9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick,vibrated for all works in ground Floor level for roof slabs ,staircase, lintels , beams, retaining walls ,return wall, walls (an thick ness) including attached plasters ,columns, pillars,posts,struts,butters,string or lacing courses ,parapets,coping,bed blocks,anchor blocks ,plain window cills,fillets including cost of all materials, labour,HOW of machinery, curing, complete as per specifications and directions of Engineer in charge.(Head Room)	Cum							
	Measurement Recorded on:								
A	DASARAHALLI								
	Head Room								
	Columns								
	C1(0.20x0.450)		3	0.20	0.45	0.80	0.65		
			4	0.20	0.45	1.80	0.65		
	Head Room								
	Littels beam								
	Short beam(0.200x0.200)	2	1	2.10	0.20	0.20	0.17		
	Long beam(0.200x0.200)	2	1	4.15	0.20	0.20	0.33		
B	R.K.Hegdenagar								
	Head Room								
	Columns								
	C1,C2,C3	1	3	0.20	0.45	1.15	0.31		
	C4,C6,C7,C9,C10,C12	1	6	0.20	0.45	1.15	0.62		
	C11,C8,C5	1	3	0.20	0.60	1.15	0.41		
	Head Room								
	C16(200x600)		1	0.20	0.60	1.25	0.15		
	C17(200x450)		1	0.20	0.45	1.25	0.11		
	C13(200x600)		1	0.20	0.60	1.57	0.19		
	C14(200x450)		1	0.20	0.45	1.57	0.14		
	Second Floor-Head Room								
	Lintels-Short	1	2	3.02	0.20	0.20	0.24		
	Lintels-Long	1	2	4.42	0.20	0.20	0.35		
	Total Qty executed						4.33		
	Approved BOQ Qty						3.99		
	Qty to be paid now						3.99	6724.78	26848.02

K.S. Choudhary
Contractor

Consultants

26/9/22
Assistant Engineer
Yelahanka Project Zone

26/9/22
Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
25	Providing and laying cement concrete using 20 mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete (RMC) for R.C.C works laid in 15 cms thick layers and well compacted including vibrating, curing, etc for all super Structure works with all lead and Lift etc., complete (exclusive of cost of steel and fabrication charges) Ready mixed cement for concrete with M-25, complete as per specifications and directions of Engineer in charge.	cum							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Second Floor								
	Roof slab		1	5.50	11.00	0.15	9.08		
	Deductions								
	staircase		-1	1.80	4.00	0.15	-1.08		
	Roof Beams								
	Short beam(0.200x0.450)	5	1	5.50	0.20	0.30	1.65		
	Long beam(0.200x0.450)	2	1	11.00	0.20	0.30	1.32		
		1	1	4.71	0.20	0.30	0.28		
	staircase room	1	1	2.80	0.20	0.30	0.17		
B	**R.K.Hegdenagar**								
	Ground Floor	cum							
	Roof Slab		1	9.43	13.74	0.15	19.44		
	Loft		1	3.00	0.60	0.10	0.18		
	Deduct Staircase		-1	3.00	4.50	0.15	-2.03		
	Roof Beam								
	RB1-B2-B3,B4-B5,B6-B7,B9-B10-B11		4	9.43	0.20	0.45	3.39		
	RB8		1	6.30	0.20	0.45	0.57		
	B12-B13-B14-B15,B16-B17-B18-B19,B20-B21-B22-B23		3	12.74	0.20	0.45	3.44		
	First Floor								
	Roof Slab		1	9.43	13.74	0.15	19.44		
	Loft		2	3.00	0.60	0.10	0.36		
	Deduct Staircase		-1	3.00	4.50	0.15	-2.03		
	Roof Beam								
	RB1-B2-B3,B4-B5,B6-B7,B9-B10-B11		4	9.43	0.20	0.45	3.39		
	RB8		1	6.30	0.20	0.45	0.57		
	B12-B13-B14-B15,B16-B17-B18-B19,B20-B21-B22-B23		3	12.74	0.20	0.45	3.44		
	Total Qty executed						**61.58**		
	Approved BOQ Qty						55.70		
	Qty to be paid now						**55.70**	5996.13	333993.90

K. S. Chowdareddy
Contractor

INDIRA TECHNOCRATS CONSULTANTS BANGALORE
Consultants

23/6/22
Assistant Engineer
Yelahanka Project Zone

26/6/22
Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Qty.	Rate (in Rs.)	Amount (in Rs.)
26	Providing and laying in position cement concrete of design mix M20 with 10mm nominal size of graded stone aggregate (Ø 0.381cm) with compressive strength not less than as specified in plain design at 28 days, including cost of all materials, labour, hire charges of machines, leads, lifts, complete as per specifications and directions of Engineer in charge (Design Mix)	cum							
	Measurement Recorded on:								
B	R K Hegde(Bgs)								
	Ground Floor		6	2.11	0.80		7.43		
	Windows		1	2.11	0.80		1.32		
	Ventilators		1	1.10	0.30		0.33		
	Total Qty executed						9.08		
	Approved BOQ Qty						4.32	541.04	2337.28
	Qty to be paid now Upto 100%						1.08	541.04	584.32
	Qty to be paid now Upto 125%						3.24	541.04	1752.96
	Qty to be paid now Above 125%								

Contractor

Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore - 92

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, In Rs	Amount in Rs.
27	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregtes @ 0.391cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. average thickness, upto First Floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications and directions of Engineer in charge.(First Floor)	sqm							
	Measurement Recorded on:								
B	**R.K.Hegdenagar**								
	First Floor								
	Windows		6	2.11	0.50		6.33		
	Ventilators		2	1.10	0.50		1.10		
							7.43		
	Total Qty executed						5.40		
	Approved BOQ Qty						**5.40**	546.49	2951.05
	Qty to be paid now Upto 100%						**1.35**	546.49	371.61
	Qty to be paid now Upto 125%						**0.68**	546.49	
	Qty to be paid now Above 125%								

12/12/22

K.S. Chowdareddy
Contractor

Consultants

12/12/22
Assistant Engineer
Yelahanka Project Zone

Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No.	Length m	Breadth m	Height m	Qty	Rate, in Rs.	Amount, in Rs.
28	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, binding all complete including wastages, lying with binding wire and arranching to the satisfaction members, wherever necessary complete as per drawings (bars, hooks and wastage shall not be measured and paid) cost of materials, labour, hire of machinery complete as per specifications and directions of Engineer in charge (Division Office)	MT							
	ITEM NOT OPERATED						0.00		
	Total Qty executed						10.57		
	Approved BOQ Qty						0.00	77429/-	0.00
	Qty to be paid now								

K.S.Chowdareddy
Contractor

DESAI TECHNOCRATS CONSULTANTS BANGALORE Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Assistant Executive Engineer
Yelahanka Project Zone - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
29	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and directions of Engineer in charge.(First Floor)	MT							
A	DASARAHALLI						3.62		
	Qty vide premeasurements Page No: 11								
	Total Qty executed						3.62		
	Approved BOQ Qty						3.75		
	Qty to be paid now						3.62	78225.63	283545.78

K.S. Dholdareddy
Contractor

INFRA TECHNOCRATS CONSULTANTS BANGALORE Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bengaluru - 92

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
39	Providing T M T bars Fe 500 steel reinforcement for R C C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, hire of machinery complete as per specifications and directions of Engineer in charge (Head Room)	MT							
	ITEM NOT OPERATED								
	Total Qty executed						0.00		
	Approved BOQ Qty						0.89		
	Qty to be paid now						0.00	79857.47	0.00

K. S. Chowdareddy
Contractor

INFRA TECHNOCRAT'S CONSULTANTS BANGALORE
Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs
31	Providing and constructing load bearing wall with solid concrete blocks of size 400X200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.0(N/mm2 conforming to IS 2185 (part 1): 2005 and constructed with cement mortar 1:4:as per IS 2572:2005 including cost of materials, labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications and directions of Engineer In Charge (Ground Floor)	Sqm							
	Measurement Recorded on								
A	DASARAHALLI								
	Ground Floor								
	Staircase Portion		1	3.20		3.00	9.60		
B	R K Hegdenagar								
	Ground Floor								
	Short Wall	1	3	9.66		3.70	35.74		
	Long Wall	1	2	12.74		2.70	68.80		
	below staircase wall	1	1	3.03		1.65	5.00		
	For steps		1	3.00		0.40	1.20		
			1	3.00		0.20	0.60		
	For steps		1	1.20		0.40	0.48		
			1	1.20		0.20	0.24		
	Compound Wall								
	LHS	1	1	15.24		1.20	18.29		
	RHS	1	1	15.24		1.20	18.29		
	Back	1	1	11.30		1.20	13.56		
	Deduct Openings								
	MD	1	-1	1.82		2.75	-5.01		
	D1	1	-1	0.90		2.23	-2.01		
	W	1	-8	1.81		1.36	-14.77		
	D1	1	-1	0.90		2.10	-1.89		
	D2	1	-1	1.15		2.10	-2.42		
	V	1	-2	0.80		0.60	-0.96		
	Deduction								
	Ground Floor-Lintel	1	-1	69.08		0.20	-13.82		
							170.39		
	Total Qty executed						115.52		
	Approved BOQ Qty						115.52	994.81	114920.40
	Qty to be paid now Upto 100%						28.88	994.81	28730.10
	Qty to be paid now Upto 125%						25.99	994.81	25855.01
	Qty to be paid now Above 125%								

K.S. Chowdareddy
Contractor

INFRATECHNOCRATS CONSULTANTS BANGALORE
Consultants

6/01
Assistant Engineer
Yelahanka Project Zone

06/7/24
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
32	Providing and constructing load bearing wall with solid concrete blocks of size 400X200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2 confirming to IS 2185 (part 1) :2005 and constructed with cement mortar 1:4,as per IS 2572:2005 including cost of materials, labour charges, scaffolding, curing, hire charges of machinaries etc., complete as per specifications and directions of Engineer in charge.(First Floor)	Sqm.							
	Measurement Recorded on:								
B	**R K Hegdenagar**								
	First Floor								
	Lintels /Short Beam	1	1	9.28		2.70	25.06		
	Long Beam	1	2	12.74		2.70	68.80		
		1	1	10.78		0.90	9.70		
	Deduct Openings								
	D	1	-2	0.90		2.23	-4.01		
	W	1	-4	1.81		1.36	-9.86		
	V	1	-2	1.20		0.60	-1.44		
	Deduction								
	First Floor-Lintel	1	-1	52.70		0.20	-10.54		
							77.71		
	Total Qty executed						82.31		
	Approved BOQ Qty						77.71	1032.99	80277.19
	Qty to be paid now								

K.S. Chowdaredd
Contractor

INFRA TECHNOCRATS CONSULTANTS BANGALORE
Consultants

06/08
Assistant Engineer
Yelahanka Project Zone

06/8/22
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
33	Providing and constructing load bearing wall with solid concrete blocks of size 400X200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2 confirming to IS 2185 (part 1) 2005 and constructed with cement mortar 1:4 as per IS 2572:2005 including cost of materials, labour charges, scaffolding, curing, hire charges of machinaries etc., complete as per specifications and directions of Engineer in charge (Head Room).	Sqm							
	Measurement Recorded on:								
B	**R.K.Hegdenagar**								
	For Head Room	1	2	3.02		2.40	14.50		
		1	2	4.42		2.40	21.22		
	Parapet wall	1	2	9.00		1.20	21.60		
		1	1	12.80		1.20	15.36		
		1	1	7.65		1.20	9.18		
	For stage								
	Deduct Openings								
	D3	1	-1	1.53		2.10	-3.21		
	W	1	-1	0.93		1.27	-1.18		
							77.46		
	Total Qty executed						142.09		
	Approved BOQ Qty						77.46	1071.17	82970.24
	Qty to be paid now								

K.S. Chowdareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

28/08
Assistant Engineer
Yelahanka Project Zone

25/8/22
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth ft	Depth ft	Qty	Rate, in Rs	Amount in Rs
34	Providing and constructing non-load bearing wall with solid concrete blocks of size 400x100x200 having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 conforming to I.S : 2185 (Part 1) : 2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications and directions of Engineer in charge (Ground Floor)	Sqm							
	Measurement Recorded on								
B	K K Hegdenagar								
	Ground Floor Toilet walls								
	Short Wall	1	2	2.94		2.70	15.88		
	Long Wall	1	2	1.34		2.70	18.04		
		1	1	3.20		2.70	8.64		
		1	1	3.05		1.65	5.03		
	below staircase wall	1	1	10.00		0.20	4.00		
	Drain	2	1						
	Deduct Openings								
	D4	1	4	0.75		2.05	6.15		
							45.43		
	Total Qty executed						38.90		
	Approved BOQ Qty						38.90	884.64	34408.03
	Qty to be paid now						6.54	884.64	5785.18
	Qty to be paid now Upto 125%								

K.S. Chandrashekar
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

06/08
Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
35	Providing and constructing non-load bearing wall with solid concrete blocks of size 400X100X200 having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 conforming to I.S : 2185 (Part 1) : 2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire chargesof machineries etc., complete as per specifications and directions of Engineer in charge.(First Floor)	Sqm							
	Measurement Recorded on:								
B	**R.K.Hegdenagar**								
	First Floor								
	Partition Wall								
	Lintels-Short Beam								
		1	2	2.90		2.70	15.66		
		1	2	1.20		2.70	6.48		
	Long Beam								
		1	1	6.44		2.70	17.39		
		1	1	3.30		2.70	8.91		
	For stage	1	1	4.70		0.45	2.12		
	Deduct Openings								
	D4	1	-2	0.75		2.05	-3.08		
	D	1	-2	1.20		0.60	-1.44		
	Total Qty executed						46.04		
	Approved BOQ Qty						50.72		
	Qty to be paid now						46.04	922.82	42484.64

K.S. Choudaveday
Contractor

INFRA TECHNOCRATS CONSULTANTS BANGALORE
Consultants

24/08
Assistant Engineer
Yelahanka Project Zone

24/8/22
Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
36	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and directions of Engineer in charge.(Ground Floor)	Sqm							
	Measurement Recorded on:								
B	**R.K.Hegdenagar**								
	Solid block wall	1	2	9.40		3.45	64.86		
		1	2	12.80		3.45	88.32		
	For steps		1	3.00		0.40	1.20		
			1	3.00		0.20	0.60		
			2	0.60		0.40	0.48		
	For steps		1	1.20		0.40	0.48		
			1	1.20		0.20	0.24		
			2	0.60		0.40	0.48		
	Compound Wall								
	LHS	2	1	15.24		1.20	36.58		
	RHS	2	1	15.24		1.20	36.58		
	Back	1	1	11.30		1.20	13.56		
	Deduct Openings								
	MD	0.5	-1	1.82		2.75	-2.50		
	D1	0.5	-1	0.90		2.23	-1.00		
	W	0.5	-6	1.81		1.36	-7.38		
	Total Qty executed						**232.48**		
	Approved BOQ Qty						252.39		
	Qty to be paid now						**232.48**	284.70	66187.12

K.S.Chowdaraj
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

Assistant Engineer 10/9
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

12/9/22

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
37	Providing 18mm thick cement plaster in single coat with cement mortar 1:4 to brick masonry including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and directions of Engineer in charge (First Floor)	Sqm							
	Measurement Recorded on:								
B	R K Hegdenagar								
	First Floor								
		1	1	9.40		3.45	32.43		
		1	2	10.50		0.90	18.90		
		1	2	12.80		3.45	88.32		
		1	2						
	Deduct Openings						-4.92		
	W	0.5	-4	1.81		1.36			
							134.73		
	Total Qty executed						124.89		
	Approved BOQ Qty						124.89	297.79	37190.73
	Qty to be paid now Upto 100%						9.84	297.79	2929.28
	Qty to be paid now Upto 125%								

K.S. Choudhary
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

12/09
Assistant Engineer
Yelahanka Project Zone

12/9/22
Assistant Executive Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Yelahanka Division
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
38	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and directions of Engineer in charge.(Head Room)	Sqm							
	Measurement Recorded on:								
B	**R.K.Hegdenagar**								
	For Head Room	2	2	3.02		2.40	28.99		
		2	2	4.42		2.40	42.43		
	Parapet wall	2	2	9.00		1.20	43.20		
		2	1	12.80		1.20	30.72		
		2	1	7.65		1.20	18.36		
	Deduct Openings								
	D3	1	-1	1.53		2.10	-3.21		
	Total Qty executed						**160.49**		
	Approved BOQ Qty						**228.98**		
	Qty to be paid now						**160.49**	310.88	49893.12

K. S. chowdareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

20/09
Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore - 92
20/12/22
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
39	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering. : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and directions of Engineer in charge (Ground Floor)	Sqm							
	Measurement Recorded on:								
A	**DASARAHALLI**								
	Internal walls	1	2	9.60			19.20		
B	**R.K.Hegdenagar**								
	Ground Floor								
	Internal walls								
	Hall	2	1	5.75		3.30	37.95		
		2	1	9.24		3.30	60.98		
	Staircase Room	2	1	3.05		3.30	20.13		
	Dressing Room	2	1	5.80		3.30	38.28		
	Toilet 1	2	2	1.50		1.20	7.20		
		2	2	1.50		1.20	7.20		
	Toilet 2	2	1	1.50		1.20	3.60		
		2	1	1.50		1.20	3.60		
	Toilet 3	2	1	1.45		1.20	3.48		
		2	1	1.45		1.20	3.48		
	Kitchen	2	1	5.83		3.30	38.48		
		2	1	3.00		3.30	19.80		
	Store Room	2	1	3.00		3.30	19.80		
		2	1	3.00		3.30	19.80		
	below staircase wall	2	1	3.05		1.65	10.07		
	Deductions								
	D1	0.5	-1	0.90		2.10	-0.95		
	D2	0.5	-1	1.15		2.10	-1.21		
	W	0.5	-6	1.85		1.35	-7.49		
	D4	0.5	-4	0.75		2.10	-3.15		
	MD	0.5	-1	1.82		2.75	-2.50		
	D1	0.5	-1	0.90		2.23	-1.00		
	V	0.5	-2	0.80		0.60	-0.48		
	Cladding in kitchen	1	1	8.83		0.90	7.95		
	Total Qty executed						304.21		
	Approved BOQ Qty						96.11		
	Qty to be paid now Upto 100%						96.11	222.52	21386.70
	Qty to be paid now Upto 125%						24.03	222.52	5346.68
	Qty to be paid now Above 125%						184.06	222.52	40960.48

K.S. Chowdareddy
Contractor

INFRA TECHNOCRATS CONSULTANTS BANGALORE
Consultants

8/09
Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
40	Providing 12mm thick cement plaster in single coaf with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering. : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and directions of Engineer in charge.(First Floor)	Sqm							
	Measurement Recorded on:								
B	R.K.Hegdenagar								
	First Floor								
	Hall	2	1	13.05		3.30	86.13		
		1	1	9.04		3.30	29.83		
		1	1	10.54		0.90	9.49		
	Staircase Room	1	1	3.00		3.30	9.90		
		2	1	3.20		3.30	21.12		
	Dressing Room	2	1	3.00		3.30	19.80		
		2	1	3.00		3.30	19.80		
	Toilet	2	1	1.25		1.20	3.00		
		2	1	1.40		1.20	3.36		
	Dressing Room	2	1	3.10		3.30	20.46		
		2	1	2.73		3.30	18.02		
	Toilet	2	1	1.25		1.20	3.00		
		2	1	1.60		1.20	3.84		
	Deduction								
	D1	0.5	-2	0.90		2.10	-1.89		
	W	0.5	-6	1.85		1.36	-7.55		
	D4	0.5	-2	0.75		2.10	-1.58		
	V	0.5	-2	1.20		0.60	-0.72		
	Total Qty executed						**236.01**		
	Approved BOQ Qty						**122.73**		
	Qty to be paid now Upto 100%						**122.73**	229.07	28112.37
	Qty to be paid now Upto 125%						**30.68**	229.07	7028.09
	Qty to be paid now Above 125%						**82.61**	229.07	18922.73

K.S. Chowdareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

08/09
Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
02/9/24
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
41	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering. : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and directions of Engineer in charge.(Head Room)	Sqm							
	Measurement Recorded on:	12/09/22							
B	**R.K.Hegdenagar**								
	Head Room								
	Internal walls	1	2	5.15		2.40	24.72		
		1	2	3.00		2.40	14.40		
	Deduction								
	D3	0.5	-1	1.53		2.10	-1.61		
	Total Qty executed						37.51		
	Approved BOQ Qty						107.06		
	Qty to be paid now						37.51	235.61	8838.66

K.S. Chowdareddy
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP Bangalore - 92
12/1/22
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
42	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, incldng cost of materials, labour, curing complete as per specifications and directions of Engineer in charge.(Ground Floor)	Sqm							
	Measurement Recorded on:								
B	**R.K.Hegdenagar**								
	Ground Floor								
	Hall	2	1	5.75		0.10	1.15		
		2	1	9.24		0.10	1.85		
	Staircase Room	2	1	3.05		0.10	0.61		
	Dressing Room	2	1	5.80		0.10	1.16		
	Kitchen	2	1	5.83		0.10	1.17		
		2	1	3.00		0.10	0.60		
	Store Room	2	1	3.00		0.10	0.60		
		2	1	3.00		0.10	0.60		
	Deductions								
	D1	0.5	-1	0.90		0.10	-0.05		
	D2	0.5	-1	1.15		0.10	-0.06		
	D4	0.5	-4	0.75		0.10	-0.15		
	MD	0.5	-1	1.82		0.10	-0.09		
	D1	0.5	-1	0.90		0.10	-0.05		
	Ground Floor-Toilet								
	Toilet-1	2	2	1.50		2.10	12.60		
		2	2	1.50		2.10	12.60		
	Toilet-2	1	2	1.50		2.10	6.30		
		1	2	1.50		2.10	6.30		
	Toilet-3	1	2	1.45		2.10	6.09		
		1	2	1.45		2.10	6.09		
	Deduction								
	D4	1	-4	0.75		2.10	-6.30		
	Total Qty executed						**51.03**		
	Approved BOQ Qty						**54.75**		
	Qty to be paid now						**51.03**	223.61	11410.02

K. S. Chowdareddy
Contractor

INFRATECHNOCRATS CONSULTANT BANGALORE
Consultants

10/9/22
Assistant Engineer
Yelahanka Project Zone

Assistant Executive Engineer
Yelahanka Project Zone

Assistant Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs
43	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadoing works with sand of approved quality, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and directions of Engineer in charge (First Floor)	Sqm							
	Measurement Recorded on:								
B	R K Hegdenagar								
	First Floor								
	Internal Plastering Wall								
	Hall	2	1	13.05		0.10	2.61		
		1	1	9.04		0.10	0.90		
		1	1	10.54		0.10	1.05		
	Staircase Room	1	1	3.00		0.10	0.30		
		1	1	3.20		0.10	0.64		
	Dressing Room	2	1	3.00		0.10	0.60		
		2	1	3.00		0.10	0.60		
	Dressing Room	2	1	3.10		0.10	0.62		
		2	1	2.73		0.10	0.55		
	Deduction								
	D1	0.5	-2	0.90		0.10	-0.09		
	D4	0.5	-2	0.75		0.10	-0.08		
	First Floor-Toilet								
	Toilet-1	1	2	1.25		2.10	5.25		
		1	2	1.40		2.10	5.88		
	Toilet-2	1	2	1.25		2.10	5.25		
		1	2	1.60		2.10	6.72		
	Deduction								
	D4	1	-2	0.75		2.10	-3.15		
							27.66		
	Total Qty executed						77.59		
	Approved BOQ Qty						27.66	230.16	6365.96
	Qty to be paid now								

Ok
Asst. Executive Engineer
Water supply division

92

K.S. Choudaredd
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

10/9/22
Assistant Engineer
Yelahanka Project Zone

Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs
48	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 to ceiling including rounding off corners wherever required smooth rendering. including Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and directions of Engineer in charge (Ground Floor)	Sqm							
	Measurement Recorded on								
B	R K Hegdenagar								
	Ground Floor								
	Ceiling Plaster								
	Hall	1	1	6.76		9.24	59.13		
	Staircase Room	1	1	3.05		5.80	17.69		
	Toilet 1	1	2	1.50		1.50	4.50		
	Toilet 2	1	1	1.50		1.50	2.25		
	Toilet 3	1	1	1.45		1.45	2.10		
	Kitchen	1	1	5.83		3.00	17.49		
	Store Room	1	1	3.00		3.00	9.00		
	Projection	1	1	9.40		0.99	8.46		
	Total Qty executed						**114.62**		
	Approved BOQ Qty						**69.39**		
	Qty to be paid now Upto 100%						**69.39**	245.43	17030.39
	Qty to be paid now Upto 125%						**17.35**	245.43	4257.60
	Qty to be paid now Above 125%						**27.89**	245.43	6843.32

K.S. Chikkanarayanappa
Contractor

INFRA TECHNOCRATS CONSULTANT BANGALORE
Consultants

8/9/22
Assistant Engineer
Yelahanka Project Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
Assistant Executive Engineer
Yelahanka Project Zone

Scanned by TapScanner